

# Welcome to the European XFEL Users Meeting

Robert Feidenhans'l Management Board Managing Director, Chairman of the Management Board

Schenefeld/Bahrenfeld, 25 January 2017



			As of 20 January 201
Tuesday, 24 Ja	nuary 2017: European XFEL Satellite workshops		
Wedneeday, 25	January 2017: Plenary Sessions and Site Vinit Schenefeld		
8:30-10:00	Registration		
10:00-10:20	Opening session		
10:00	Welcome	R. Feldenhans1	European XFEL
10:10	Opening address from the Council Chair	M. M. Nielsen	DTU
10:20-12:30	Project Update Seesion	Chair: M. M. Nielse	an a
10:20	General status of the project	R. Feldenhans1	European XFEL
10:50	Electron accelerator	H. Welse	DESY
11:20	Detectors at European XFEL	M. Kuster	European XFEL
11:40	Laser systems for science instruments	M. Lederer	European XFEL
12:00	FXE Instrument	C. Bressler	European XFEL
12:15	SPB/SFX Instrument	A. Mancuso	European XFEL
12:30-13:50	Lunch break		
13:50-14:40	Hard X-ray FELs Science Highlights	Chair: T. Ishikawa	
13:50	Femtosecond structural dynamics on PYP	M. Schmidt	Univ. Wisconsin
14:15	PhotoInduced enhancement of the charge density wave amplitude	A. Singer	Univ. California
14:40-	Extended coffee break		
14:50-18:10	Bus shuttles to Schenefeld (every ~20 min.)		
15:20-18:30	Guided Facility tours (30 min., start every 10 min.) and Projec European XFEL groups	t Status Update presented	i by posters of
18:30-22:00	European XFEL Dinner Reception (Schenefeld Foyer)		
19:15-22:30	Bus shuttles to DESY Side Entrance (every ~20 min.)		

Robert Feidenhans'I, Managing Director, 25 January 2017

European XFEL

2



Robert Feidenhans'l Management Board Managing Director, Chairman of the Management Board

Schenefeld/Bahrenfeld, 25 January 2017



Robert Feidenhans'l, Managing Director, 25 January 2017

# The headquarters building on 22 November 2016



Robert Feidenhans'l, Managing Director, 25 January 2017

#### **Change in Management**



Robert Feidenhans' I New Managing Director since Jan 1.

Robert Feidenhans'l, Managing Director, 25 January 2017

#### Aerial view of the facility



Robert Feidenhans'l, Managing Director, 25 January 2017

7

# Inauguration of the headquarters building on 29 June 2016



Robert Feidenhans'l, Managing Director, 25 January 2017

# Visualisation of the headquarters building



#### The canteen XHC

- Start of construction April 2017
- Completion summer 2018
- Seats for 150 persons
- Kitchen capacity for 450 meals
- Opportunity to use the room for events



9

#### The guesthouse XHG

- Start of construction June 2017
- Completion summer 2018
- 56 rooms with 59 beds







Schnit B-B





Robert Feidenhans'l, Managing Director, 25 January 2017

# Location of the canteen and guesthouse



# Official start of commissioning of the European XFEL on 6 October 2016



Robert Feidenhans'l, Managing Director, 25 January 2017

#### **Cool Down of Accelerator**



European XFEL

13

Robert Feidenhans'l, Managing Director, 25 January 2017

#### The SPB/SFX and FXE User Workshops in November/December 2016



🗖 💶 📒 European XFEL

# First Call for Proposals for Early User Experiments FXE and SPB/SFX

#### OPEN!!!



#### Silvia Bertini

#### Please note the specific conditions for Early User operation at the SASE1 instruments

Instructions on web page of the call: <u>http://www.xfel.eu/call\_for\_proposals</u>

DEADLINE for SASE1 call: Monday, 20 March 2017 inclusive (UTC+01:00)

Please do not hesitate to contact the relevant instrument scientists when required, needed and in case of doubt. Please note that, being the European XFEL a brand-new facility, the Early User Operation conditions may be increasingly improving.

The European XFEL is a research facility open to scientists worldwide, beam time is free of charge, but experiment proposals must go through a review process. As an important condition for access, after the experiments, the authors must strive to the publication of the results in peer-reviewed journals.

#### **Proposal submission**

Proposal submission only through UPEX (User Portal to the European XFEL): <u>https://in.xfel.eu/upex</u>

All scientists appearing on a proposal and/or later joining an experiment team need an account in UPEX!

#### As soon as the call is open

Please proceed timely with setting up your UPEX accounts (Main proposers, Principal Investigator, and all other co-proposers) and

Please submit your proposals as early as possible in order to avoid overloading UPEX before the deadline!

16

Undulator Segment	FEL radiation energy [keV]	Wavelength [nm]	
SASE 1	3 - over 24 (Hard XR)	0.4 - 0.05	
SASE 2	3 - over 24	0.4 - 0.05	
SASE 3	0.27 – 3 (Soft XR)	4.6 - 0.4	



European XFEL

Orange color: X-ray optics & Beam Transport

Robert Feidenhans'l, Managing Director, 25 January 2017

# Accelerator Control Room (BKR)



European XFEL

Robert Feidenhans'l, Managing Director, 25 January 2017

#### **System Overview - BKR perspective**



European XFEL

#### LINAC Commisioning

 Sequential commissioning of RF and beam lines
 Injector at 130 MeV, pass on to BC1 beam dump for L1 commissioning (1 RF station needs recommissioning)
 L1 at E<sub>final</sub> = 600 MeV (•••), pass on to BC2 beam dump for L2 commissioning (1 RF station, 01/02)
 L2 at E<sub>final</sub> = 2.4 GeV, pass on to XTL dump for L3 commissioning (3 RF stations, 15/02)

L3 up to E<sub>final</sub> = 17.5 GeV (15-18 RF stations, 15/04)



Robert Feidenhans'l, Managing Director, 25 January 2017

#### Beam Transmission up to dump after Bunch Compressor 1



European XFEL

-21 <sub>21</sub>

#### North branch commissioning

- Set-up bunch compression in parallel to linac commissioning
- Once Northern Branch ready transport beam to dump after SASE1&3 (April)
- First lasing in SASE1 (May)
- SASE1 photon systems and experiment commissioning follows
- First lasing in SASE3 (June) and following photon systems and experiment commissioning depends on operation priorities and systems readiness
- South branch (SASE2) commissioning depends on installation readiness and operation priorities, first lasing presently scheduled for November



# Status of Undulator Systems (Jan2017)

Robert Feidenhans'l, Managing Director, 25 January 2017



with enclosure



SASE1: Hardware installed & Aligned Control System operational Air Conditioning commissioned All 35 gaps closed to 10.000mm The system is almost operational SASE3: Hardware installed 50% Aligned Control System operational Air Conditioning commissioned Gap not yet closed Limits switches not yet adjusted

Plan: SASE1 and SASE3 Undulators will be fully operational by the end of March 2017

European XFEL

SASE System without

Undulator Segment	FEL radiation energy [keV]	Wavelength [nm]	
SASE 1	3 - over 24 (Hard XR)	0.4 - 0.05	
SASE 2	3 - over 24	0.4 - 0.05	
SASE 3	0.27 – 3 (Soft XR)	4.6 - 0.4	



European XFEL

Orange color: X-ray optics & Beam Transport

#### Installation of Photon Beamlines (X-ray Optics & Vacuum group, WP73)



October 6, 2016 at the end of XTD9 photon tunnel

- October 6, 2016: Closing of SASE1 vacuum system (FXE branch) and official start of technical commissioning
  Cabeling, software implementation, and testing now ongoing with highest priority
  - Tunnel closure end of March 2017

Robert Feidenhans'l, Managing Director, 25 January 2017

#### Installation of Photon Beamlines (X-ray Optics, Diagnostic & Vacuum group, WP73)



#### Differential pump + XGM in XTD9

#### Installation of Photon Beamlines (X-ray Optics, Diagnostic & Vacuum group, WP73)



Soft X-ray Monochromator, SASE3, XTD10

**European XFEL** 

#### SASE3:

- Components placed in tunnel
- Work ongoing on vacuum system, cabeling and technical commissioning
- Tunnel closure end of March

#### SASE2:

- Preparation for installation ongoing
- First components are placed
- Tunnel closure in October 2017

#### Status of X-ray mirrors (Harald Sinn)



Metrology on first long JTEC mirror by Maurizio Vannoni



- 14 accepted
- 1 rejected (physical damage)
- Coating ongoing

# **Status of X-ray mirrors**

Area	Туре	Quantity	Received	Comment
SASE1	Beam transport	3	3	Coated, ready for installation
SASE3	Beam transport	3	3	Ready for coating
SASE2	Beam transport	3	3	Coating end of January
SASE3	Soft Mono pre-mirrors	2	1	2 <sup>nd</sup> mirror ships end of January
SASE3	Soft Mono Gratings	3	2	Initial configuration (short grating) received
MID	Steering	2	2	Ready for coating
SPB	KBs	6	0	4 close to finish, expected in February
SCS	KBs	3	0	September 2017
SQS	KBs	2	0	December 2017
Total		27	14	



Robert Feidenhans'l, Managing Director, 25 January 2017

#### WP74 status SASE1 – XTD2 (Jan Grünert)

- WP74 status SASE1 installation :
  - all planned WP74 vacuum systems are installed in SASE1 (XTD2 and XTD9 tunnels)
  - all devices are cabled and under technical commissioning



Jan Grünert, WP74, European XFEL

Robert Feidenhans'l, Managing Director, 25 January 2017

#### WP74 status SASE1 – XTD9 (Jan Grünert)

- WP74 status SASE1 installation :
  - all planned WP74 vacuum systems are installed in SASE1 (XTD2 and XTD9 tunnels)
  - all devices are cabled and under technical commissioning



#### **Outlook WP74 / activities and schedule**

- Final Assembly & Testing of remaining SASE3 and all SASE2 systems
- Installation of SASE3 chambers:
  will complete until end of 3/2017 (remaining imagers)
- Installation of SASE3 cables & electronics
- SASE2 installation in summer 2017
- Commissioning with X-rays:

- by the specific device experts of WP74
- + WP74 joined w/ 2 people in Commissioning Team
- Critical tasks (challenging and other groups involved):
  - Finishing WP74 crates & cabling in SASE1 and SASE3
  - Establish Full Control incl. interlocks over all devices
  - Control and Readout of XGM (→ DOOCS karabo interface)



#### **Detectors for the Scientific Instruments**



**Detectors – Timeline and Status** 

Robe This column provides the time when the detector arrives at XFEL and we will start with DAQ/Control integration and end-2-end testing.

This column provides the time when the detector is ready to be installed at the beam line. We we will need additional 12 weeks for commissioning at the beam line for AGIPD/DSSC and 10 weeks for LPD.

Detector Sys	tem	Beam Line	Scientific Instrument	Project Status	Arrival at XFEL	Ready for Installation at Experiment
AGIPD		SASE I	SPB	DAQ Control Integration	December 2016	May 2017
LPD		SASE I	FXE	Integration/Testing	February 2017	June 2017
FastCCD		SASE III	SCS	DAQ/Control Integration	May 2016	July 2017
AGIPD	<b>O</b>	SASE II	MID	Integration	February 2017	September 2017
Gotthard V2		SASE I-III	FXE/HED/MID/SP B/Diagnostics	Development	February 2018	April 2018
DSSC MiniSDD		SASE III	SCS	Development	February 2018	This bar provides a rough overview on the individual detector project phases.
MCP DLD		SASE III	SQS	Development	February 2017	The corresponding column in the table abor named "Project Status". The time "Arrival a
DSSC DePFET		SASE III	SCS/SQS	Development	Sensors available 2017	corresponds to the start of the "End-2-End
Development	External Integration	Testing	Commission Calibration DAQ/Control Inte	End-2-End Test	at XFEL Beam Lin Integration Commission	ne User n Operation
European	XFEL					·

Pump-probe laser production system SASE 1 (Max Lederer)



#### PP-laser installation schedule

	General	<b>PP-laser</b>	installation	schedule:
--	---------	-----------------	--------------	-----------

- Task 2:Components + commissioning in PP and ILH-hutches
- Task 3:Beam to experiment for day-1

#### SASE-specific schedules:

Year	Jul	2016	Dec	Jan	2017	Dec	Jan	2018	Dec
SASE1									
SASE3									
SASE2									



# **Overall Schedule For XFEL**

1st Call for proposals (SASE1)	January 2017
First lasing in SASE1	May 2017
Commissioning SASE1 and instruments	May-September 2017
Start of users operation FXE, SPB/SFX	September/October 2017 (2 months)
2nd call for proposals	Summer 2017
Lasing SASE3	Summer 2017
Lasing SASE2	Very early 2018
Start users operation SASE2 and SASE3	Mid 2018

Robert Feidenhans'l, Managing Director, 25 January 2017

#### User time:

2017 : 800 hours

2018 : 2000 hours

2019 : 4000 hours



Robert Feidenhans'l, Managing Director, 25 January 2017

4Q1

0

#### The SPB/SFX Instrument: Day one edition

#### What you can expect:



# The SPB/SFX Team: The most important component!



http://www.xtel.eu/research/instruments/spb\_stx

European XFEL

#### Snapshot of what to do (from yesterday, Tobias Haas) :

- Commissioning of AC system in SASE1 ongoing
  - Some technical hiccups (power/water failures)
- Phase 2 Cabling of FXE 98% done
- Phase 2 Cabling of SPB optics makes good progress
- Smoke extraction test on 27 Jan
  - No access to experiment hall on this day
- Start of AC installations in SASE3 on 13 Feb
  - Installation of big AC boxes start early March
- Phase 1 Cabling time schedule received from Vater
  - Delivery of racks foreseen in early May
- Final phase of FXE installation by JJ Xray ongoing

41

Robert Feidenhans'l, Managing Director, 25 January 2017



# We do our very best

Thank you

to all the Staff





42



